

FAR No.	Date	Activity									Description
		Clearing and Grubbing	Grading Activities	Pipe and Debris Removal	Scarp cut-back	Temp. SD installation	Landslide Activity	Pipe Plugging	Sandbag Placement	Other	
1	11/01/12	•									Kick-off meeting and initial grubbing
2	11/02/12	•	•	•							Clearing and grading of graben, PDM asphalt removal
3	11/03/12	•	•	•							Access path and attempting to remove pipe, palm trees removed
4	11/05/12		•	•							Pipe and asphalt removed and access ramp grading
5	11/06/12	•	•	•							Pipe and asphalt removed and ramp to beach grading
6	11/07/12		•								Scarp movement tracking, ramp to beach grading, rigging for pipe on beach set-up
7	11/08/12		•	•							Ramp to beach grading and pipe on beach removal
8	11/09/12			•							Pavement and debris removal from graben and scarp
9	11/13/12			•	•						Upper scarp cut-back, debris in graben removed
10	11/14/12		•	•							Rigging for pipe on beach, debris from graben removed, and "penninsulas" partially graded
11	11/15/12			•							Pipe and debris removed from beach and graben
12	11/16/12			•							Pipe and debris removed from beach and "island"
13	11/19/12			•							Pipe and debris removed from graben
14	11/20/12			•					•		Pipe and debris removed from graben and "island" , outer layer of sandbags placed
15	11/21/12			•					•	•	Steam from island first noticed, debris on PDM broken apart, outer layer of sandbags placed
16	11/26/12			•	•						Debris removed from PDM, east scarp grading
17	11/27/12			•	•						Debris removed from PDM, east scarp grading and hanging wall/caisson removal
18	11/28/12		•	•		•					Energy dissipator creation, path to beach grading, debris from PDM removed
19	11/29/12										No work - Rain effects
20	11/30/12										No work - Rain effects
21	12/04/12					•	•	•			Landslide onto energy dissipator, HDPE pipe installation, pipe on West PDM plugging
22	12/05/12		•			•	•				HDPE pipe installation, landslide west of HDPE pipe, grading of central graben
23	12/06/12		•		•	•					Inlet structure construction, grading of central graben, west PDM scarp cut-back
24	12/07/12		•			•		•			Inlet structure construction, grading of central graben, pipe south of island plugging
25	12/08/12							•	•		No grading work due to asbestos-laden pipe in the way, sandbags placed on scarp face, pipe south of island plugged
26	12/09/12					•		•	•	•	Steam from peninsula first noticed, pipe plug in east PDM began, sandbags placed on scarp face, cable anchor system attached
27	12/12/12					•	•	•			Landslide on beach near east side of island, pipe in east PDM finished plug, cable anchor clamps tightened
28	12/17/12		•	•		•				•	Grading up to 100-ft north of inlet structure, 4 pipe sections found during grading, began fiber filtration tube layout, mud scraped from both sides of PDM pavement
29	12/18/12										No work - Rain effects

PDM - Paseo Del Mar

SD - Stormdrain